




Reordering project



Before ...

After ...

Ŵ

Sec.

in manufacture

H

(A)

Why do the reordering?



Our two ancient gas boilers failed and couldn't be repaired

We'd been wanting to make the church more flexible

The pews were uncomfortable!





- Removed most of the pews in the nave
 - We left the chancel and lady chapel untouched
 - We moved the best of the pews to the north wall
- We recycled the wood from the flooring and the pews
 - Created the creche area
 - We made and sold garden seats
 - The remaining wood was bought by a carpenter





- We installed underfloor heating
- Insulation installed beneath heating pipes






• We added a kitchen area & a creche area






 We installed a top-level AV system and Wi-Fi throughout the church (with a new BT phone line)

- We raised the floor of the war memorial to allow for underfloor heating
- We repositioned some war memorials from the back of church to the main war memorial
- Installed the etched glass screen – Revelation 12



 Phase II: we completely refurbished the Lewis pipe organ



Project costs

Original Quote	£462,563
Organ refurbishment	£55,000
Changes to specifications	£10,000
Chairs	£30,000
Visual System	£15,000
Audio System	£24,000
Total	£596,563

Funding

External grants Money from St Pinnock Parish reserves Donations (including £5,600 legacy) Total Phase II: organ refurbishment, paid for by donor Chairs funded by subsequent appeal Balance paid from church funds **Total project cost**


£219,909 £150,000 £45,000 £104,712 £519,621 £60,000 £15,000 £1,942 £596,563

External grants

Viridor Credits **Listed Places of Worship Scheme** Garfield Weston National Churches Trust The Bernard Sunley Charitable Foundation All Churches Trust The Rank Foundation **Cornwall Historic Churches Trust Total grant funding**

£95,609 £69,400 £15,000 £15,000 £10,000 £6,250 £5,000 £3,650 £219,909

Split of funding



Lessons learned

- Funding applications take time tailor each application
- Work with the relevant bodies / stakeholders
 - English Heritage, Society for the Protection of Ancient Buildings, Victorian Society ...
 - ... but don't be afraid to disagree with their suggestions
 - DAC, architect, archaeologist etc
 - Your own church membership
- You will need a detailed, costed schedule of works for LPoWS
- Start early some grants can take over 12 months
- Break project down into phases if too much to achieve at once





Questions?